



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from CR A1A to CR 707

Town of Jupiter, Palm Beach County, Florida

Financial Project ID Number: 428400-2-52-01

US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Tuesday, January 2, 2024 marked day 807 of 1524, with 53% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, with overall project completion anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR JANUARY 2024

BRIDGE OPERATIONS

- On June 20, 2023, the United States Coast Guard delineated a temporary 90-foot channel which will be in place for approximately 12 months; boater access is being maintained for the life of the project.
- All existing bridge demolishing operations **completed**
- All pile foundations for the new bridge **completed**
- All footers, column, and pile cap construction for south approach piers (#2) **completed**
- Pile cap and back wall construction at south and north approach end bents **completed**
- Footing construction for bascule piers (#4) ongoing
- Control house construction ongoing

ROADWAY OPERATIONS

- Mechanically Stabilized Earth (MSE) wall construction on the south approach **completed**
- MSE wall construction on the north approach ongoing
- Drainage operations, signalization, grading and utility work on the north side ongoing
- US 1 roadway construction between Jupiter Cove Drive and Alternate A1A ongoing

UPCOMING MILESTONES

- Complete bascule pier footings by mid-February 2024
- Complete US 1 roadway construction at the intersection of A1A by end of January 2024
- Complete US 1 roadway construction between Jupiter Cove Drive and Alternate A1A by end of January 2024
- Begin setting beams for south approach bridge decks by end of February 2024

CONTACT INFORMATION

Bodler Barthelemy, P.E., FDOT Project Manager
bodler.barthelemy@dot.state.fl.us or (561) 592-6375

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Spring 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.